



5031 Richard Lane, Suite 111, Mechanicsburg, PA 17055 • Phone: (800) 738-8395
E-mail: rettetw@rettetw.com • Website: rettetw.com

**Lemoyne Borough Project Status Report
February 2024**

JOB NUMBER	PROJECT NAME	CURRENT STATUS	TASKS COMPLETED THIS MONTH	REQUIRED FOLLOW-UP
088682000	General Engineering	<ul style="list-style-type: none">•	<ul style="list-style-type: none">•	<ul style="list-style-type: none">• 104 Clarkton Ct – coordination with Solicitor for easement•
088682019	Closed Middle School – Lofts at 701	<ul style="list-style-type: none">• Construction	<ul style="list-style-type: none">•	<ul style="list-style-type: none">• Site Observation
088682024	Riverton Woods	<ul style="list-style-type: none">• Construction	<ul style="list-style-type: none">•	<ul style="list-style-type: none">• Site Observation
088682029	Sanitary Sewer General Consulting	<ul style="list-style-type: none">•	<ul style="list-style-type: none">•	<ul style="list-style-type: none">•
088682030	Norfolk Southern Swale Improvements	<ul style="list-style-type: none">• Preliminary Design	<ul style="list-style-type: none">•	<ul style="list-style-type: none">• On hold
088682032	Taco Bell	<ul style="list-style-type: none">• Plan Review	<ul style="list-style-type: none">•	<ul style="list-style-type: none">• Site observation
088682038	3 rd Street Storm Sewer	<ul style="list-style-type: none">• Construction	<ul style="list-style-type: none">•	<ul style="list-style-type: none">• Punch list
088682039	2023 Sanitary Sewer Repairs	<ul style="list-style-type: none">• Construction	<ul style="list-style-type: none">•	<ul style="list-style-type: none">• Pre-construction meeting• Construction administration• Site observation
088682040	3 rd Street Streetscape Improvements	<ul style="list-style-type: none">• Design	<ul style="list-style-type: none">•	<ul style="list-style-type: none">• Environmental clearance• Design• PennDOT Design Process• Bidding
088682042	Brothers and Sisters Food Services	<ul style="list-style-type: none">• Construction	<ul style="list-style-type: none">••	<ul style="list-style-type: none">• Site Observation

JOB NUMBER	PROJECT NAME	CURRENT STATUS	TASKS COMPLETED THIS MONTH	REQUIRED FOLLOW-UP
088682044	Fetter – 5 Westwind Drive	<ul style="list-style-type: none"> Construction 	<ul style="list-style-type: none"> 	<ul style="list-style-type: none"> Site Observation
088683000	Annual Road Project	<ul style="list-style-type: none"> Bidding 	<ul style="list-style-type: none"> Bids received 2/29/24, a copy of the bid tabulation is attached. 	<ul style="list-style-type: none"> Construction administration Site observation
088683001	Annual MS4	<ul style="list-style-type: none"> Current reporting period ends June 30, 2024; report due September 30, 2024 	<ul style="list-style-type: none"> Preliminary indications from PA DEP are that the permit will be administratively extended for another year. 	<ul style="list-style-type: none">
0886800234	2023 Signal Improvements	<ul style="list-style-type: none"> Construction 	<ul style="list-style-type: none"> Pre-construction meeting and submittal review. 	<ul style="list-style-type: none"> Green Light Go Grant coordination. Construction administration.
0886800678	Indiana Curb & Sidewalk	<ul style="list-style-type: none"> Bidding 	<ul style="list-style-type: none"> Bids received 2/29/24, a copy of the bid tabulation is attached. The Base Bid is for the required Homeowner Curb repairs The Alternate Bid is for the curb, sidewalk and pavement widening along the frontage of Artis Senior Living 	<ul style="list-style-type: none"> Construction administration Site observation

MEETINGS:

- February 1st – Borough Council
- February 13th – Planning Commission

Items for Consideration of Council's Action at the Business Meeting

- Award of the 2024 Roadway Project to Kinsley Construction in the amount of \$206,843.00.
- The recommendation for award of the contract is dependent on the desire to include the Alternate Bid for the curb, sidewalk and roadway widening along Artis Senior Living:

- a. Recommendation for Base Bid only – Recommend award to Kinsley Construction for the Indiana Avenue Curb and Sidewalk Project in the amount of \$37,780.50.
- b. Recommendation for Base Bid and Alternate Bid No. 1 – Recommend award to CPA Pavement Services for the Indiana Avenue Curb and Sidewalk Project in the amount of \$81,539.00.



2024 ROADWAY PROJECT

LEMOYNE BOROUGH, CUMBERLAND COUNTY

PROJECT NO. 088683000

PROJECT MANAGER: MIKE KNOUSE

FEBRUARY 29, 2024

				KINSLEY CONSTRUCTION 1110 E PRINCESS ST PO BOX 2886 YORK, PA 17405		PENNSY SUPPLY, INC 2400 THEA DR STE 3A HARRISBURG, PA 17110		E.K. SERVICES, INC 260 OLD YORK ROAD NEW CUMBERLAND, PA 17070		NEW ENTERPRISE STONE & LIME CO, INC 205 CREEK ROAD CAMP HILL, PA 17011		JVI GROUP, INC 8210C CARLISLE PIKE YORK SPRINGS, PA 17372		STEWART & TATE, INC 950 SMILE WAY YORK, PA 17404		CPA PAVEMENT SERVICES 3701 DERRY ST, STE G HARRISBURG, PA 17111		G&B CONSTRUCTION 415 W BRISTOL ROAD FEASTERVILLE, PA 19053		MID-STATE PAVING LLC 2991 PAXTONVILLE RD MIDDLEBURG, PA 17842	
ITEM	DESCRIPTION	QUAN.	UNIT	UNIT PRICE	TOTAL PRICE	UNIT PRICE	TOTAL PRICE	UNIT PRICE	TOTAL PRICE	UNIT PRICE	TOTAL PRICE	UNIT PRICE	TOTAL PRICE	UNIT PRICE	TOTAL PRICE	UNIT PRICE	TOTAL PRICE	UNIT PRICE	TOTAL PRICE	UNIT PRICE	TOTAL PRICE
1	Mobilization and Demobilization	1	LS	\$3,750.00	\$3,750.00	\$17,485.00	\$17,485.00	\$499.55	\$499.55	\$7,300.00	\$7,300.00	\$11,000.00	\$11,000.00	\$1,500.00	\$1,500.00	\$17,289.00	\$17,289.00	\$25,000.00	\$25,000.00	\$20,000.00	\$20,000.00
2	Traffic Control	1	LS	\$137.00	\$137.00	\$9,055.00	\$9,055.00	\$7,392.00	\$7,392.00	\$13,100.00	\$13,100.00	\$1,000.00	\$1,000.00	\$11,250.00	\$11,250.00	\$5,670.00	\$5,670.00	\$5,500.00	\$5,500.00	\$5,000.00	\$5,000.00
3	Milling - Profile mill full width, up to 2" depth	10440	SY	\$2.15	\$22,446.00	\$2.48	\$25,891.20	\$3.35	\$34,974.00	\$3.10	\$32,364.00	\$2.10	\$21,924.00	\$3.30	\$34,452.00	\$3.63	\$37,897.20	\$5.30	\$55,332.00	\$4.75	\$49,590.00
4	Base Repair: Sawcut, excavate 4" depth, remove material, place 4" depth, Superpave Asphalt Mixture Design Binder Course, 25mm, PG 64-22, 0.3 to 3 million ESALs, complete in place	75	SY	\$76.00	\$5,700.00	\$64.45	\$4,833.75	\$73.55	\$5,516.25	\$105.00	\$7,875.00	\$72.00	\$5,400.00	\$115.00	\$8,625.00	\$63.13	\$4,734.75	\$36.00	\$2,700.00	\$100.00	\$7,500.00
5	Superpave Asphalt Mixture Design Leveling Course, PG 64-22, 0.3 to 3.0 Million ESALs, 9.5 mm, SRL - L, complete in place	500	TON	\$97.90	\$48,950.00	\$89.82	\$44,910.00	\$110.35	\$55,175.00	\$102.00	\$51,000.00	\$125.00	\$62,500.00	\$120.00	\$60,000.00	\$108.73	\$54,365.00	\$118.00	\$59,000.00	\$140.00	\$70,000.00
6	Superpave Asphalt Mixture Design Wearing Course, PG 64-22, 0.3 to 3.0 Million ESALs, 9.5 mm, 1.5" Depth, SRL - M, complete in place	1030	TON	\$107.20	\$110,416.00	\$92.85	\$95,635.50	\$115.15	\$118,604.50	\$101.00	\$104,030.00	\$112.00	\$115,360.00	\$115.00	\$118,450.00	\$103.67	\$106,780.10	\$128.00	\$131,840.00	\$160.00	\$164,800.00
7	Topsoil, seed and mulch along edge of new road, complete in place	650	SY	\$12.45	\$8,092.50	\$7.80	\$5,070.00	\$1.25	\$812.50	\$14.00	\$9,100.00	\$11.00	\$7,150.00	\$10.00	\$6,500.00	\$24.79	\$16,113.50	\$10.00	\$6,500.00	\$20.70	\$13,455.00
8	Thermoplastic Speed Table Pavement Markings, 12" line width	306	LF	\$7.85	\$2,402.10	\$7.70	\$2,356.20	\$8.15	\$2,493.90	\$7.50	\$2,295.00	\$8.00	\$2,448.00	\$8.30	\$2,539.80	\$32.65	\$9,990.90	\$10.00	\$3,060.00	\$8.25	\$2,524.50
9	Thermoplastic Stop Bar - 24" line width	134	LF	\$11.85	\$1,587.90	\$11.60	\$1,554.40	\$12.25	\$1,641.50	\$11.25	\$1,507.50	\$12.00	\$1,608.00	\$12.50	\$1,675.00	\$12.29	\$1,646.86	\$9.90	\$1,326.60	\$12.50	\$1,675.00
10	Double yellow painted lines, 4" line width	120	LF	\$2.70	\$324.00	\$2.65	\$318.00	\$2.75	\$330.00	\$2.60	\$312.00	\$2.80	\$336.00	\$2.75	\$330.00	\$29.22	\$3,506.40	\$2.09	\$250.80	\$2.80	\$336.00
11	Traffic Sign - W17-1 and W13-1P, complete in place	67.5	SF	\$45.00	\$3,037.50	\$44.00	\$2,970.00	\$46.56	\$3,142.80	\$43.00	\$2,902.50	\$46.00	\$3,105.00	\$50.00	\$3,375.00	\$22.26	\$1,502.55	\$77.00	\$5,197.50	\$47.00	\$3,172.50
	TOTAL BID				\$206,843.00		\$210,079.05		\$230,582.00		\$231,786.00		\$231,831.00		\$248,696.80		\$259,496.26		\$295,706.90		\$338,053.00



INDIANA AVENUE CURB AND SIDEWALK IMPROVEMENTS
LEMOYNE BOROUGH, CUMBERLAND COUNTY
PROJECT NO. 0886800678
PROJECT MANAGER: MIKE KNOUSE

FEBRUARY 29, 2024

				CPA PAVEMENT SERVICES 3701 DERRY ST, STE G HARRISBURG, PA 17111		KINSLEY CONSTRUCTION 1110 E PRINCESS ST PO 2886 YORK, PA 17405		PORTER CONSTRUCTION LLC 205 W PINE STREET MT HOLLY SPRINGS PA 17065		MID-STATE PAVING, LLC 2991 PAXTONVILLE RD MIDDLEBURG, PA 17842		JVI GROUP INC 8210C CARLISLE PIKE YORK SPRINGS, PA 17372		G&B CONSTRUCTION 415 W BRISTOL BLVD FEASTERVILLE, PA 19053	
ITEM	DESCRIPTION	QUAN.	UNIT	UNIT PRICE	TOTAL PRICE	UNIT PRICE	TOTAL PRICE	UNIT PRICE	TOTAL PRICE	UNIT PRICE	TOTAL PRICE	UNIT PRICE	TOTAL PRICE	UNIT PRICE	TOTAL PRICE
BASE BID															
1	Mobilization and Demobilization	1	LS	\$3,700.00	\$3,700.00	\$1,550.50	\$1,550.50	\$10,000.00	\$10,000.00	\$8,900.00	\$8,900.00	\$8,200.00	\$8,200.00	\$4,000.00	\$4,000.00
2	Traffic Control	1	LS	\$5,280.00	\$5,280.00	\$1,400.00	\$1,400.00	\$5,000.00	\$5,000.00	\$3,735.00	\$3,735.00	\$2,500.00	\$2,500.00	\$2,000.00	\$2,000.00
3	Concrete curb, including removal of existing curb, restoration of existing asphalt driveways with minimum 6" PA 2A subbase, 2" Superpave Asphalt Mixture Design Wearing Course, 9.5mm, PG 64S-22, 0.3 to 3.0 Million ESALs, SRL-L, topsoil, seed, mulch, and pavement restoration consisting of 6" depth PA 2A stone subbase, 5" depth Superpave Asphalt Mixture Design Base Course, 25mm, PG 64S-22, 0.3 to 30 million ESAL, complete in-place	480	LF	\$65.00	\$31,200.00	\$70.50	\$33,840.00	\$95.00	\$45,600.00	\$110.00	\$52,800.00	\$115.00	\$55,200.00	\$137.50	\$66,000.00
5	Sawcut and Seal cracks	3	EA	\$75.00	\$225.00	\$330.00	\$990.00	\$200.00	\$600.00	\$175.00	\$525.00	\$80.00	\$240.00	\$1,000.00	\$3,000.00
	TOTAL BASE BID				\$40,405.00		\$37,780.50		\$61,200.00		\$65,960.00		\$66,140.00		\$75,000.00
ALTERNATE BID NO. 1															
6	Concrete curb, including excavation, topsoil, seed, mulch	198	LF	\$83.00	\$16,434.00	\$81.00	\$16,038.00	\$75.00	\$14,850.00	\$75.50	\$14,949.00	\$98.00	\$19,404.00	\$137.50	\$27,225.00
7	Concrete sidewalk, including excavation and grading, topsoil, seed, and mulch along edge of new concrete, complete-in-place	950	SF	\$17.00	\$16,150.00	\$21.70	\$20,615.00	\$24.50	\$23,275.00	\$21.40	\$20,330.00	\$30.00	\$28,500.00	\$25.00	\$23,750.00
8	Pavement widening, including excavation to depth of 13", 8" depth PA 2A subbase, 5" depth Superpave Asphalt Mixture Design Base Course, 25mm, PG 64S-22, 0.3 to 30 million ESAL, complete in-place	90	SY	\$95.00	\$8,550.00	\$112.75	\$10,147.50	\$90.00	\$8,100.00	\$73.00	\$6,570.00	\$32.00	\$2,880.00	\$180.00	\$16,200.00
	TOTAL ALTERNATE BID NO. 1				\$41,134.00		\$46,800.50		\$46,225.00		\$41,849.00		\$50,784.00		\$67,175.00
	TOTAL BID				\$81,539.00		\$84,581.00		\$107,425.00		\$107,809.00		\$116,924.00		\$142,175.00